

# Sand Hill Road Bridge Construction Progress

July 15, 2022

## The following work was completed during the week of July 4, 2022 by Daniels Construction:

- Completed tying reinforcing steel for the north abutment stem wall.
- Completed constructing formwork for the north abutment stem wall.
- Poured concrete for the north abutment stem wall.

## The following work was completed during the week of July 11, 2022 by Daniels Construction:

- Completed tying reinforcing steel for the northeast wingwall.
- Completed constructing formwork for the northeast wingwall.
- Poured concrete for the northeast wingwall.
- Removed forms and bracing for north abutment stem wall.



Pouring North Abutment Stem Wall



Pouring Northeast Wingwall

## Anticipated work for the upcoming two weeks (July 18<sup>th</sup> to July 29<sup>th</sup>):

- Remove forms and bracing for northeast wingwall.
- Construct northwest stone wingwall and drain pipe.
- Complete backfilling behind the north abutment, northeast and northwest wingwalls.